



**LEGEND**

PHASE	DESCRIPTION	CONTRACT	ACTUAL / ESTIMATE	ADVERTISE	COMPLETION
PHASE 1	- PRELIMINARY ENGINEERING & RIGHT OF WAY	11339-B			
PHASE 2	- INTERSECTION IMPROVEMENTS - RTE. 16/113/112 (KANCAMAGUS) SIGNALS - RTE. 16/302/RIVER ROAD SIGNALS	11339-C 11339-R	\$0.5M \$0.5M	06/18/97 08/25/98	11/14/97 06/15/99
PHASE 3	- WEST SIDE ROAD CONNECTOR ( DROPPED )	11339-D			
PHASE 4A	- NORTH/SOUTH LOCAL ROAD - SETTLER'S GREEN TO ARTIST FALLS RD.	11339-E 11339-S	\$5.84M \$3.40M	02/20/01 07/12/01	06/15/02 08/15/02
PHASE 4B	- REHABILITATION OF ROUTE 302 (INCLUDING NORTH/SOUTH LOCAL RD. TO SETTLER'S GREEN)	11339-G	\$3.65M	06/30/99	10/01/00
PHASE 5A	- ROUTE 16 UPGRADE/DRIVEWAY CONSOLIDATION	11339-H	\$5.24M	07/02	08/04
PHASE 5B	- ROUTE 16 UPGRADE/DRIVEWAY CONSOLIDATION	11339-I	\$6.2M	10/04	10/06
PHASE 6	- SOUTHERN BYPASS SEGMENT	11339-J	(\$ M)	2008	2010
PHASE 7	- NORTHERN BYPASS SEGMENT	11339-K	(\$ M)	2011	2013
PHASE 8	- CENTRAL BYPASS SEGMENT	11339-L	(\$ M)	2012	2014
PHASE 9	- INTERCHANGES - ROUTE 302 - ROUTE 153	11339-M 11339-N	(\$ M) (\$ M)	AFTER 2014 AFTER 2014	

# PROPOSED CONWAY BYPASS