Electrical Inspection Checklist

Date: _	Address:		
	Item	Yes	No
1.	Service Mast is secured to structure (NFPA 70: 230.54 (D)		
2.	Meter socket is free of defects and not rusted through (NFPA 70: 312.10)		
3.	Electrical Panel has no missing breakers or exposed live parts. (NFPA 70: 110.27)		
4.	Electrical Panel is readily accessible for immediate use. (NFPA 70: 240.24)		
5. 6.	Breakers are properly labeled (NFPA 70: 110.22(A)) Branch circuit wire size entering panel is consistent with a amperage of breakers (NFPA 70: 240.4(D))	_ _	
	1 0		
	Laundry, unfinished basements, garages, outside, and anywhere A receptacle is within 6 feet of water. (NFPA 70: 210.8)		
	. Receptacles and Switches are not damaged, scorched, or burnt (NFPA 1:4.5.8.1) . Extension cords are appropriately sized, used, do not pass though		
	Walls, floor/ceiling assemblies, windows, doorways, and are Plugged directly into a wall receptacle. (NFPA 1:11.1.5) Multi-plug adapters are plugged directly into a wall receptacle and		
13.	Are not overloaded. (NFPA 1:11.1.3)		
Inspector's Name			
Signature			